

**GOVERNMENT OF ANDHRAPRADESH
ABSTRACT**

Tribal Welfare Department – Education - BSC Grant – Construction of Post Metric Hostel for Girls at Visakhapatnam Town (Madhavadhara), Visakhapatnam District with est. Cost Rs.100.00 lakhs – Proposals submitted for sanction of Post facto EOAT up to 30.09.2018 with liquidated damages of Rs.4,46,877/- – Orders – Issued.

=====

Social Welfare (TW.EDN.1) Department

G.O.RT.No. 421

Dated: 28-12-2018

Read :-

From ENC, TW, Tadepalli, Lr.Rc.No.DEE1/AEE1/TSP/2071/2/2013, Dt.29-10-2018.
&&&&&

ORDER:

In the reference read above, the Engineer-In-Chief, Tribal Welfare, Tadepalli has stated that in the Lr.Rc.No.01/13-14, Dt.16-10-2018, the Superintending Engineer (TW), Visakhapatnam has submitted post facto EOAT proposals up to 30.09.2018 for the "Construction of Post Metric Hostel for Girls at Visakhapatnam Town & Visakhapatnam District. Est. Cost Rs.100.00 lakhs" which was sanctioned under BSC Grant, and entrusted to M/S. Sri Satya Sai Constructions, Visakhapatnam with a time period to complete the work before 03-02-2015.

2. The Engineer-In-Chief, Tribal Welfare, Tadepalli has stated that the work was delayed 908 days due to delay in non availability of site, the work could not be completed within the stipulated time, so the Government sanctioned Extension of Agreement time up to 30-07-2017 without imposing any fine vide G.O.Rt.No.283, Social Welfare (TW.Edn.1) Department, Dt.03-07-2017.

3. The Engineer-In-Chief, Tribal Welfare, Tadepalli has further stated that the Superintending Engineer, Tribal Welfare, Visakhapatnam has submitted 2nd EOAT proposal duly stated that the work was delayed 426 days due to objection of local people and NSTL authorities. But the SE, Tribal Welfare has recommended the EOAT proposals considering the delay due objection as 183 days and submitted to his office with L.D. calculations duly proposing a fine of Rs.4,46,877/- for the remaining 243 days as per agreement conditions. The SE, TW, Visakhapatnam has requested that EOAT may granted up to 30-09-2018 with a L.Ds of Rs.4,46,877/- since the work was completed.

4. The Engineer-In-Chief, Tribal Welfare, Tadepalli has requested the Government to sanction grant EOAT up to 30.09.2018 with Rs.4,46,877/- as liquidated damages.

5. Government, after careful examination of the matter, hereby accord sanction for Extension of Agreement Time upto 30-09-2018 for the work "Construction of Post Metric Hostel for Girls at Visakhapatnam Town & Visakhapatnam District" duly imposing an amount of Rs.4,46,877/- as liquidated damages.

6. The Engineer-In-Chief, Tribal Welfare, Tadepalli, Andhra Pradesh shall take further action in the matter.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**S.S. RAWAT
PRINCIPAL SECRETARY TO GOVERNMENT**

To

The Engineer-In-Chief, Tribal Welfare Department, Tadepalli.

The Dy. Chief Engineer, Tribal Welfare Department, Tadepalli.

The Superintending Engineer, Tribal Welfare, Visakhapatnam.

Copy to

PS to Spl. Chief Secretary to Hon'ble C.M.

PS to Spl. Secretary to Govt. (Planning)

PS to Hon'ble Minister (TW & E)

PS to Principal Secretary to Government (TW)

SC/SFs.

//FORWARDED :: BY ORDER//

SECTION OFFICER